

Decentralized Capital Budget Programme - 2024
Physical and Financial Progress as at wanathavilluwa 2024

Detail Report

District-

No.	Name of DS WANATHAVILLUWA			Project Mode (New	Project Estimated Cost (Without	Project Period			Construction/	al Progress (No. of		Exp end itur e (Rs.)	Bill s in han d	Ad mi n cost	No. of
20		විජයපුර නැගෙනහිර	නෙළුම් පෙර පාසලේ වැසිකිළිය ඉදි කිරීම	CP	200,000.00	18.04.2024	31.07.2024	24	C	√		190,000.00		10,000.00	19
34		විජයපුර නැගෙනහිර	මොරපතාව හන්දියේ සිට පල්ලිය දෙසට මාර්ගය බොරළු දමා සංවර්ධනය කිරීම .	CP	300,000.00	18.04.2024	31.07.2024	24	C	√		285,000.00		15,000.00	22
51		විජයපුර නැගෙනහිර	නෙළුම් පෙර පාසලේ පවතින අඩුපාඩු සැකසීම .	CP	100,000.00	18.04.2024	31.07.2024	12	C	√		93,086.46		4,899.28	46
70		විජයපුර නැගෙනහිර	සායන මධ්‍යස්ථාන ප්‍රතිසංස්කරණ කර අඩුපාඩු සම්පූර්ණ කිරීම .	CP	1,500,000.00	04.06.2024	31.07.2024	8	C	√		63,684.00		3,351.78	

* Projects should be categorized for following sectors as per the Circular-MF/02/2023

- PP-Previous Projects Continuation (2.1)
- TD- Tourism Development (2.2)
- DWS- Drinking Water Supply (2.3)
- EL - Electricity (2.4)
- RA- Rural Access (2.5)
- MD- Market Developments such as Kadamandi/Weekly Fair/Sales Centers (2.6)
- E&H- Education & Health (2.7)
- P&L - Play Ground & Library (2.8)
- MI- Minor Irigation(2.9)
- AD- Agricultural Development (2.10)
- CD-Community Development (2.11)
- R&C- Relegious & Cultural Development (2.12)
- CP- Community Protection (2.13)
- EPF- Empowering of Poor Families (2.14)

*** Project Outputs- (Ex: Rural Road Carpeting 200m, Providing Tent Huts 03 Nos, Construction of Buildings, 03 Nos)